



Plumbing Division
Standpipe Fire Pump Test



Premises 11-15 Broadway
Date 09/24/2013
Make of Pump ATT
G.P.M. Capacity 500

Borough Queens
Application No. 420510101
Serial No. 12-063091-01-01
Number of Speeds One

Note: test conducted with three lengths of 2 1/2 hose connected to the roof manifold and flowing at one time (1 1/8 nozzles).

FIRST MAIN SUPPLY				LOCATION <u>Cellar</u>
Pump Speed	Pump Suction	Pump Discharge	Pressure at Top Floor Outlet	Petot Readings at Nozzles
3573	60	205	155	-
3565	58	194	145	#1 - 118
3564	55	193	143	#2 - 116
3555	51	162	111	#1-90, #2-90

Test Approved Yes

SECOND MAIN SUPPLY				LOCATION -----
Pump Speed	Pump Suction	Pump Discharge	Pressure at Top Floor Outlet	Petot Readings at Nozzles

Test Approved _____

COMBINED MAINS SUPPLY				LOCATION -----
Pump Speed	Pump Suction	Pump Discharge	Pressure at Top Floor Outlet	Petot Readings at Nozzles

Test Approved Yes Relief Valve Properly Set Yes

Inspector(print) Semyon Pivovarov

Inspector(signed)