



Plumbing Division
Standpipe Fire Pump Test

DEPT. BLDGS

110142505

Job Number

SC131169482

Scan Code

Premises 2205 3 avenue

Date 04/15/2011

Make of Pump PATTERSON

G.P.M. Capacity 500

Borough MANHATTAN

Application No. 110142505

Serial No. FP-C051065

Number of Speeds AUTO

Note: test conducted with three lengths of 2 1/2 hose connected to the roof manifold and flowing at one time (1 1/8 nozzles).

FIRST MAIN SUPPLY

LOCATION 2205 3 avenue

Pump Speed	Pump Suction	Pump Discharge	Pressure at Top Floor Outlet	Petot Readings at Nozzles
3573	60	150	116	no flow
3567	60	126	88	1) hose a (91)
3566	60	126	88	1) hose b (91)
3556	50	117	70	2) hose. A&B65/65

Test Approved PASS

SECOND MAIN SUPPLY

LOCATION

Pump Speed	Pump Suction	Pump Discharge	Pressure at Top Floor Outlet	Petot Readings at Nozzles

Test Approved

COMBINED MAINS SUPPLY

LOCATION

Pump Speed	Pump Suction	Pump Discharge	Pressure at Top Floor Outlet	Petot Readings at Nozzles

Test Approved YES PASS

Relief Valve Properly Set YES

Inspector(print) JAMES M COOK

Inspector(signed) James M Cook

Report to: Div. of Fire Prevention
Fire Department

B FORM FP 86 (Rev. 06/03)