

DEPT. BLDGS

123879320

Job Number

SC181108004

Scan Code

ENVIRONMENTAL PROTECTION



Asbestos Control Program
59-17 Junction Boulevard, 8th Floor, Flushing, NY 11373
ASBESTOS ASSESSMENT REPORT



1. NYC DOB Job # (if applicable) _____ Control Number: 1622551
2. Premise No. 252 Street Name W 85 Str. #3C Borough Manhattan Zip 10024
3. AKA _____ Type of Facility Residence BIN 1033123 Block 01232 Lot 0057
4. Building Owner BLANCA CECILIA BARBEROT Address 323 WEST 83 ST, 2D
5. City New York State NY Zip 10024 Contact Person BLANCA CECILIA BARBEROT - unit owner
6. Tel. # (347) 421-0480 Fax # _____ Email CECY_LOAIZA@HOTMAIL.COM
7. Work Type PL Plumbing, General Construction

Description of the Entire Scope of Work

INTERIOR RENOVATION FOR APT 3C AT THIRD FLOOR. NEW FLOORING AND GYPSUM BOARD WORK, INCLUDING REMOVAL/RECONFIGURATION OF A SMALL NON-LOAD BEARING PARTITION AT KITCHEN. NEW BATHROOM AND KITCHEN FINISHED. PLUMBING WORK UNDER SEPARATE APPLICATION.

8. I, SVETLANA SILBERMAN, have conducted an asbestos investigation on
Name of Certified Asbestos Investigator

08/26/2019 2:30PM-4:00PM

Date(s)

in accordance

with Sections 1-16 and 1-28 of the NYC DEP Asbestos Control Program Rules and declare that at said facility address, the

- ☒ a. the premises or the portion(s) of the premises, included in the scope of renovations was/were determined that there was no asbestos-containing materials (ACM) present
- ☐ b. premise (or portions thereof) affected by the work contains 10 square feet or less or 25 linear feet or less of ACM.
Specify locations in section 9: Note. This material must be abated as a minor project in accordance with relevant provisions of the DEP Asbestos Rules.
- ☒ c. asbestos is present and will not be disturbed during construction activity. Specify the quantity and area where asbestos is present. Specify amount: 0 sq. ft 10 linear ft.
- ☐ d. entire building is free of asbestos containing material (ACM).

I hereby declare the information provided herein is true and complete

SVETLANA SILBERMAN

9/12/2019

125141

10/25/2020

DEP Certified Asbestos Investigator's Signature

Date

Certificate Number


Expiration Date

Tel. # (718) 887-4992 Fax # (718) 799-5314

Email info@glisinspections.com

The investigator shall assume that some or all of the areas investigated contain ACM, and for each area that is not assumed to contain ACM, collect and submit for analysis bulk samples in accordance with §§ 1-36, 1-37, and 1-44 of the DEP Asbestos Rules and EPA publications 560/5-85-024 and 560/5-85-030a and 40 CFR 763.86


SEAL
OF THE
NYC DEP
CERTIFIED
ASBESTOS
INVESTIGATOR



Is it a Build-It-Back project? ☐ Yes, App ID # _____ ☒ No



25636736

**NYC DEPARTMENT OF ENVIRONMENTAL PROTECTION**Asbestos Control Program
59-17 Junction Boulevard, 8th Floor, Flushing, NY 11373**ASBESTOS ASSESSMENT REPORT****9. RESULTS OF ASBESTOS BUILDING SURVEY:**

Floor	Section of Floor(s) Surveyed	Material Assumed to Contain ACM and/or Sampled	Number of Samples Analyzed	Asbestos Present	Assumed ACM	Square Feet	Linear Feet	Abated	Scope of Work Applied
Building Floors-3 to 3	Apt 3C.	Plaster.	10	No	No				
Building Floors-3 to 3	Apt 3C - kitchen.	Linoleum.	2	No	No				
Building Floors-3 to 3	Apt 3C - kitchen.	Grout floor - partial kitchen and 1/2 bathroom.	2	No	No				
Building Floors-3 to 3	Apt 3C - bathroom.	Caulking.	2	No	No				
Building Floors-3 to 3	Apt 3C - bathroom.	Grout floor.	2	No	No				
Building Floors-3 to 3	Apt 3C - bathroom	Grout wall.	2	No	No				
Building Floors-3 to 3	Pipe insulation.	Kitchen riser - pipe insulation.	3	No	No				
Building Floors-3 to 3	Pipe insulation.	Pipe insulation. If any other riser is exposed - it's Assumed ACM and shall not be disturbed.	0	Yes	Yes		10	No	c
Building Floors-3 to 3	Apt 3C - window sill.	Vinyl tile.	2	No	No				

10. ANALYTICAL LABORATORY:

NAME	ELAP # (NYS DOH CERTIFICATION)	DATE(S) SAMPLES ANALYZED
Atlas Environmental Lab	11999	8/28/2019


11. NYS DOL Asbestos Handling license # 42875 Company Name GLS Inspections LLC**12. Comment**

NOTE: THERE IS ALWAYS A POSSIBILITY OF EXISTING ACM INSIDE WALLS, OR ABOVE THE CEILING, OR UNDER EXISTING FLOORING. IF ANY SUSPECTED ACM IS FOUND, ALL WORK SHOULD BE STOPPED FOR RE-INSPECTION.

PLEASE NOTE IF ANY PIPE INSULATION IS FOUND INSIDE THE WALLS DURING CONSTRUCTION, IT'S ASSUMED ASBESTOS MATERIAL AND SHALL NOT BE DISTURBED.

I hereby declare the information provided herein is true and complete

SVETLANA SILBERMAN 9/12/2019 125141 10/25/2020
DEP Certified Asbestos Investigator's Signature Date Certificate Number Expiration Date

Tel. # (718) 887-4992 Fax # (718) 799-5314Email info@glinspections.comSEAL OF THE
NYC DEP
CERTIFIED
ASBESTOS
INVESTIGATOR

The investigator shall assume that some or all of the areas investigated contain ACM and for each area that is not assumed to contain ACM, collect and submit for analysis bulk samples in accordance with §§ 1-36, 1-37, and 1-44 of the DEP Asbestos Rules and EPA publications 560/5-85-024 and 560/5-85-030a and 40 CFR 763.86

Is it a Build-It-Back project? ☐ Yes, App ID # _____ ☒ No

75636736