



Plumbing Division
Sprinkler Inspection Report

DEPT BLDGS 310119993 Job Number
SC080505603 Scan Code
Date 5-5-08

Premises 177 Livingston Street Borough Brooklyn When Installed August 2007
Approved Plan # 310119993 Stories 7 stories Feet 80' Area _____
Construction Brick and Ste Occupancy Commercial No. of water supplies 1 Wet or Dry wet

Supply: City Water Connection Size 4" Fed 2 ways no
Curb or P.I. Valve curb Name & size of meter Watts
Valves sealed open yes Lbs. Pressure 60

Gravity Tank Capacity 16,000 each Heated yes Height over top sprinkler line 25'
Size fill line 2" Size Overflow 4" Emergency Drain Valve yes
Type and Size OS & Y Tank piping brass yes Exposed piping weatherproofed yes
Ladder secured yes Location tank check and control valve underside of tank
Valves sealed open yes No. Fill Pumps 2 Size 2" Type Baldor
Capacity in gallons 60 GPM How operated Automatic Float Control

Pressure Tank Capacity n/a Tank House Heated _____ Size Fill Line _____
Emergency Drain Valve _____ Type and Size _____ Air Pressure _____
Water Level _____ Location tank check and control valves _____
Control valves sealed open _____

Risers No. 1 Size dead risers 0 Size live risers 1
Size drain risers 2" Floor control valves yes Sealed open yes
Main Drain yes Size 2" Location inspectors Test valve End of Line
Exposed Piping or Heads no Location _____ How protected _____
No. Cold Weather Valves none Location _____ App'd signs _____

No. Dry Valves 1 Name reliable Type Type B Water Pressure 60
Air Pressure 45 Dry Valve room heated yes
No. of heads controlled by each dry pipe valve 30

No. Alarm Valves 1 Size and type 6" Local _____ Supervisory yes
High-Low Gravity yes High-Low Pressure yes Flow Alarm yes

Fire Pumps: Name ITT/AC Type Spec. Service Capacity in Gallons 500GPM
Or _____
Booster Pumps: Checked yes Draws from tank Size of suction line 4"
Size of discharge line 4" How operated Electrically Supervisory yes
Adequate pressure in system yes

No. Siamese connections 1 Size 3 x 3 x 5 App'd Type yes
Location Frt of Bldg Signs yes Type of drips ABD
Caps painted green No Yellow
Is every square foot of the building sprinklered yes
If not, portion sprinklered _____
Extra heads & wrench provided yes Painted or corroded heads none

Is installation as per app'd plan yes As per Fire Dept. order no
Entire system tested at 200 p.s.i. yes Result passed
Certificate of Fitness required yes

Recommendations: _____

OWNER'S NAME AND ADDRESS	CONTRACTOR'S NAME AND ADDRESS
Treeline 200 Garden City Plaza Garden City, NY 11530	V Barile, Inc. 3 53rd Street Brooklyn, NY 11232

Inspector (sign) Michael D Walby

Inspector (print) Michael D Walby

Test Listed
By _____

Report to: Div. Of Fire Prevention,
Fire Department