



DEPT BLDGS

310249727

Job Number

Plumbing Division
Sprinkler Inspection Report

SC090312618

Scan Code

Date 03/04/2009

Premises 631 Bushwick ave Borough Brooklyn When Installed 3/3/2009
Approved Plan # 310249727 Stories 3 Feet 30 Area 5560
Construction Bearing Wall Occupancy Residential No. of water supplies 2 Wet or Dry WET

Supply: City Water Connection Size 3" Fed 2 ways Yes
Curb or P.I. Valve yes Name & size of meter 3" Detector Check W/ .75" bypass Meter
Valves sealed open Yes Lbs. Pressure 45

Gravity Tank Capacity None Heated N/A Height over top sprinkler line N/A
Size fill line N/A Size Overflow N/A Emergency Drain Valve N/A
Type and Size N/A Tank piping brass N/A Exposed piping weatherproofed N/A
Ladder secured N/A Location tank check and control valve N/A
Valves sealed open N/A No. Fill Pumps N/A Size N/A Type N/A
Capacity in gallons N/A How operated N/A

Pressure Tank Capacity NONE Tank House Heated N/A Size Fill Line n/a
Emergency Drain Valve n/a Type and Size n/a Air Pressure n/a
Water Level N/A Location tank check and control valves N/A
Control valves sealed open N/A

Risers No. 1 Size dead risers NONE Size live risers 3"
Size drain risers none Floor control valves NO Sealed open N/A
Main Drain YES Size 1.5' Location inspectors Test valve 3 FL
Exposed Piping or Heads NO Location N/A How protected N/A
No. Cold Weather Valves NONE Location N/A App'd signs YES

No. Dry Valves NONE Name N/A Type N/A Water Pressure N/A
Air Pressure N/A Dry Valve room heated N/A
No. of heads controlled by each dry pipe valve N/A

No. Alarm Valves 1 Size and type 3" Local YES Supervisory NO
High-Low Gravity NO High-Low Pressure NO Flow Alarm NO

Fire Pumps: Name NONE Type N/A Capacity in Gallons N/A
Or
Booster Pumps: Checked N/A Draws from N/A Size of suction line N/A
Size of discharge line N/A How operated N/A Supervisory N/A
Adequate pressure in system N/A

No. Siamese connections 1 Size 4X3X3 App'd Type YES
Location BUSHWICK AVE Signs YES Type of drips BALL
Caps painted green YES
Is every square foot of the building sprinklered YES
If not, portion sprinklered -----
Extra heads & wrench provided YES Painted or corroded heads NO

Is installation as per app'd plan YES As per Fire Dept. order
Entire system tested at 200 p.s.i. YES Result SATISFACTORY
Certificate of Fitness required

Recommendations: SATISFACTORY

OWNER'S NAME AND ADDRESS

CONTRACTOR'S NAME AND ADDRESS

Gabrielle Grunblatt
295 Heyward Street
Brooklyn, N.Y. 11206

Aljer Plbg. & Htg. Corp.
160 West 71 Street
New York, N.Y. 10023

Inspector (sign)

Inspector (print) Alvin Wittlin

Test Listed

By

Report to: Div. Of Fire Prevention,
Fire Department

B FORM FP 85 (Rev. 6/03)