



Plumbing Division
Sprinkler Inspection Report

DEPT BLDGS Job No. 420808503



Scan Code ESHS8636874

Premises 14-18 161 ST. Borough QUEENS Date 06-12-15
Approved Plan # 420808503 Stories 2 When Installed 11-05-2014
Construction V-A PROTECT Occupancy RESIDENTIAL Feet 32 Area CEL, ATT, 1, 2
No of water supplies ONE Wet or Dry WET

Supply: City Water Connection Size 4" Fed 2 ways ONE
Curb or P.I. Valve CURB Name & size of meter 3/4 BY PASS
Valves sealed open YES Lbs Pressure 55 LB.

Gravity Tank Capacity NA Heated NA Height over top sprinkler line NA
Size fill line NA Size Overflow NA Emergency Drain Valve NA
Type and Size NA Tank piping brass NA Exposed piping weatherproofed NA
Ladder secured NA Location tank check and control valve NA
Valves sealed open NA No Fill Pumps NA Size NA Type NA
Capacity in gallons NA How operated NA

Pressure Tank Capacity NA Tank House Heated NA Size Fill Line NA
Emergency Drain Valve NA Type and Size NA Air Pressure NA
Water Level NA Location tank check and control valves NA
Control valves sealed open NA

Risers No 1 Size dead risers NA Size live risers YES
Size drain risers 1 1/2" Floor control valves YES Sealed open YES
Main Drain YES Size 1 1/2" Location inspectors Test valve TOP FLOOR
Exposed Piping or Heads NA Location NA How protected NA
No. Cold Weather Valves NA Location NA App'd signs NA

No. Dry Valves NA Name NA Type NA Water Pressure NA
Air Pressure NA Dry Valve room heated NA
No. of heads controlled by each dry pipe valve NA

No. Alarm Valves 1 Size and type 3" FLOW Local YES Supervisory
High-Low Gravity NA High-Low Pressure NA Flow Alarm NA

Fire Pumps: Name NA Type NA Capacity in Gallons NA
Or
Booster Pumps: Checked NA Draws from NA Size of suction line NA
Size of discharge line NA How operated NA Supervisory NA
Adequate pressure in system NA

No. Siamese connections 1 Size 3X3X4 App'd Type YES
Location F.O.B. Signs YES Type of drips BALL
Caps painted green YES
Is every square foot of the building sprinklered YES
If not, portion sprinklered NA
Extra heads & wrench provided YES Painted or corroded heads NA

Is installation as per app'd plan YES As per Fire Dept. order YES
Entire system tested at 200 p.s.i. YES Result PASS
Certificate of Fitness required no

Recommendations: NA

OWNER'S NAME AND ADDRESS

CONTRACTOR'S NAME AND ADDRESS

XU LUQIANG

14-18 161 ST WHITESTONE NY 11357

William Harvey

33-70 Prince st. flushing NY

Inspector (sign)

William Harvey

Inspector (print) WILLIAM HARVEY

Test Listed

By

Report to: Div. Of Fire Prevention,
Fire Department

NO

B FORM FP 85 (Rev. 6/03)