



DEPT BLDGS Job No. 421653614



Scan Code ESHS0242229

Department of Buildings
280 Broadway
New York, New York 10007
(212) 566-3000 | TTY (212) 566-4769
nyc.gov/buildings

QUEENS (4)
BOROUGH HALL - 120-55 QUEENS BOULEVARD
KEW GARDENS, NY 11424

Percolation/Absorption Test Report

Applicant: INDARDEO PARBHUNATH	Date: 6/21/18
	Job Application Number:
	Application Type: Drywell
	Premises Address: 94-09 25 Avenue, Queens, NY
	Zoning District: R3X
Contractor/Excavator: IP Concrete Testing & Inspection INC	Block: 1105 Lot: 35 Doc(s): P-1
NYC Department of Buildings Inspector:	

Inspector's Signature:

To discuss and resolve these objections, please call 212-227-4416 to schedule an appointment with the inspector listed above. You will need the application number and document number found at the top of this objection sheet. To make the best possible use of your time and the inspector's, please make sure you are prepared to discuss and resolve these objections before scheduling an appointment.

1. Saturation:

Dry Depth of Test Hole 26 Feet
Cross Section of Test Hole 4" Diameter
Gallons Required to Saturate 28 Gallons
Meter Reading at Saturation 19 Feet
Initial Meter Reading 19 Feet
Volume of Water Used 1.6 Cubic ft

Percolation Test

Reading: 1. 110 (sec/in.) 2. 100 (sec/in.) 3. 100.2 (sec/in.) 4. 101 (sec/in.)

Absorption Test

Start Time of 4-hour test:

Meter Reading at Start of Absorption Test

Meter Reading at the End of 1 st Hour	Avg. Rate	(GPM)
2 nd Hour	Avg. Rate	(GPM)
3 rd Hour	Avg. Rate	(GPM)
4 th Hour	Avg. Rate	(GPM)
Four Hour Average		(GPM)

Comments:

Total drop minutes/inch: 1.28

minute interval: 0-5 mins, 5-10 mins, 10-15 mins, 15-30 mins

Test Results		P.E. or R.A. Responsible for Test	
Pass	Fail	Name: I. PARBHUNATH	Date: 6/21/18
☒	☐	Signature: Indardeo Parbhunath	

