



**TR1: Technical Report
Statement of Responsibility**
This form must be typewritten

ORIGINAL IN VIRTUAL FOLDER

1 Location Information Required for all applications. 421527039

House No(s) **21-36** Street Name **Francis Lewis Blvd** (aka: 21-30 Francis Lewis Blvd.)
Work on Floor(s) **001**

2 Applicant Information Required for all applications.

Choose all that apply: ☒ Design Applicant 3A, 4A, 5 ☒ Special Inspections Applicant 3B-D, 6-9 ☐ Progress Inspections Applicant 4B-D, 6-9

Last Name **Dykstra** First Name **Robert** Middle Initial _____
Business Name **GTA Engineering Services of New York, P.C.** Business Telephone **(201) 641-1850**
Business Address **14 B Worlds Fair Drive** Business Fax **(201) 641-1652**
City **Somerset** State **NJ** Zip **08873** Mobile Telephone _____
License Type choose one: ☒ P.E. ☐ R.A. ☐ Other: License Number **091200**
Special Inspection Agency Number **002940**

3 Special Inspection Categories Required for all applications, continued on page 2; ■ indicates report required.

3A Identification of Requirement			3B Identification of Responsibilities	3C Certificate of Complete Inspections / Tests	3D Withdraw Responsibilities
Y	N	Special Inspections	Code/Section	Initial & Date	Initial & Date
☐	☒	Structural Steel – Welding	BC 1704.3.1		
☐	☒	Structural Steel – Details	BC 1704.3.2		
☐	☒	Structural Steel – High Strength Bolting	BC 1704.3.3		
☐	☒	Structural Cold-Formed Steel	BC 1704.3.4		
☐	☒	Concrete – Cast-In-Place	BC 1704.4		
☐	☒	Concrete – Precast	BC 1704.4		
☐	☒	Concrete – Prestressed	BC 1704.4		
☐	☒	Masonry	BC 1704.5		
☐	☒	Wood – Installation of High-Load Diaphragms	BC 1704.6.1		
☐	☒	Wood – Installation of Metal-Plate-Connected Trusses	BC 1704.6.2		
☐	☒	Wood – Installation of Prefabricated I-Joists	BC 1704.6.3		
☐	☒	Subgrade Inspection	BC 1704.7.1		
☐	☒	Subsurface Conditions – Fill Placement & In-Place Density	BC 1704.7.2 BC 1704.7.3		
☒	☐	Subsurface Investigations (Borings/Test Pits)	TR4 BC 1704.7.4		6/21/16
☐	☒	Deep Foundation Elements	TR5 BC 1704.8		
☐	☒	Helical Piles (BB # 2014-020)	TR5H BC 1704.8.5		
☐	☒	Vertical Masonry Foundation Elements	BC 1704.9		
☐	☒	Wall Panels, Curtain Walls, and Veneers	BC 1704.10		
☐	☒	Sprayed fire-resistant materials	BC 1704.11		
☐	☒	Mastic and Intumescent Fire-resistant Coatings	BC 1704.12		
☐	☒	Exterior Insulation and Finish Systems (EIFS)	BC 1704.13		
☐	☒	Alternative Materials - OTCR Buildings Bulletin # _____	BC 1704.14		
☐	☒	Smoke Control Systems	BC 1704.15		
☐	☒	Mechanical Systems	BC 1704.16		
☐	☒	Fuel-Oil Storage and Fuel-Oil Piping Systems	BC 1704.17		
☐	☒	High-Pressure Steam Piping (Welding)	BC 1704.18		
☐	☒	High Temperature Hot Water Piping (Welding)	BC 1704.18		
☐	☒	High-Pressure Fuel-Gas Piping (Welding)	BC 1704.19		
☐	☒	Structural Stability – Existing Buildings	BC 1704.20.1		
☐	☒	Excavations—Sheeting, Shoring, and Bracing	BC 1704.20.2		
☐	☒	Underpinning	BC 1704.20.3 BC 1814		
☐	☒	Mechanical Demolition	BC 1704.20.4		



TR1: Technical Report Statement of Responsibility

This form must be typewritten

3 Special Inspection Categories (continued) Required for all applications, continued on page 2; ■ indicates report required.				
3A Identification of Requirement		3B Identification of Responsibilities	3C Certificate of Complete Inspections / Tests	3D Withdraw Responsibilities
Y	N Special Inspections	Code/Section	Initial & Date	Initial & Date
☐	☒ Raising and Moving of a Building	BC 1704.20.5		
☒	☐ Soil Percolation Test - Private On-Site Storm Water Drainage Disposal Systems, and Detention Facilities ■	BC 1704.21.1.2	NO 6/21/16	
☐	☒ Private On-Site Storm Water Drainage Disposal Systems, and Detention Facilities Installation	BC 1704.21.2		
☐	☒ Individual On-Site Private Sewage Disposal Systems Installation	BC 1704.22		
☐	☒ Soil Percolation Test - Individual On-Site Private Sewage Disposal Systems ■	BC 1704.22		
☐	☒ Sprinkler Systems	BC 1704.23		
☐	☒ Standpipe Systems	BC 1704.24		
☐	☒ Heating Systems	BC 1704.25		
☐	☒ Chimneys	BC 1704.26		
☐	☒ Fire-resistant Penetrations and Joints	BC 1704.27		
☐	☒ Aluminum Welding	BC 1704.28		
☐	☒ Flood Zone Compliance (attach FEMA elevation/dry floodproofing certificate where applicable)	BC 1704.29 BC G105		
☐	☒ Luminous Egress Path Markings ■ TR7	BC 1704.30 BC 1024.8		
☐	☒ Emergency and Standby Power Systems (Generators)	BC 1704.31		
☐	☒ Post-installed Anchors (BB# 2014-018, 2014-019)	BC 1704.32		
☐	☒ Seismic Isolation Systems	BC 1707.8		
☐	☒ Concrete Design Mix ■ TR3	BC 1905.3 BC 1913.5	Submit TR3 to complete this item	
☐	☒ Concrete Sampling and Testing ■ TR2	BC 1905.6 BC 1913.10	Submit TR2 to complete this item	

4 Progress Inspection Categories Required for all applications. ■ indicates report required.				
4A Identification of Requirement		4B Identification of Responsibilities	4C Certificate of Complete Inspections / Tests	4D Withdraw Responsibilities
Y	N Progress Inspections	Code/Section	Initial & Date	Initial & Date
☐	☒ Preliminary	28-116.2.1, BC 110.2		
☐	☒ Footing and Foundation	BC 110.3.1		
☐	☒ Lowest Floor Elevation	BC 110.3.2		
☐	☒ Structural Wood Frame	BC 110.3.3		
☐	☒ Energy Code Compliance Inspections ■ TR8	BC 110.3.5	Submit TR8 to complete this item	
☐	☒ Fire-Resistance Rated Construction	BC 110.3.4		
☐	☒ Public Assembly Emergency Lighting	28-116.2.2		
☐	☒ Final* Directive 14 of 1975, and 1 RCNY §101-10	28-116.2.4.2, BC 110.5,		

* For column 4C, indicate date when the actual final inspection was performed

5 Design Applicant's Statements and Signatures P.E./R.A. responsible for plans, choose both below and sign/seal.	
--	--

☒ I have identified all of the special inspections, progress inspections and tests required for compliance.

☒ I certify that the Special Inspection and Approved Agencies engaged by the owner to supervise the work specified above are acceptable. (BC 1704.1)

Name (please print)

Signature

Date

P.E. / R.A. Seal (apply seal, then sign and date over seal)

6 Owner's Statement and Signature for Progress/Special Inspector Required when inspection applicant identifies responsibilities.

I have reviewed the information provided herein and, to the best of my knowledge and belief, attest to its accuracy. I approve the identification of the responsible inspector. Falsification of any statement is a misdemeanor and is punishable by a fine or imprisonment, or both. It is unlawful to give to a city employee, or for a city employee to accept, any benefit, monetary or otherwise, either as a gratuity for properly performing the job or in exchange for special consideration. Violation is punishable by a fine or imprisonment, or both. I understand that if I am found after hearing to have knowingly or negligently made a false statement or to have knowingly or negligently falsified or allowed to be falsified any certificate, form, signed statement, application, report or certification of the correction of a violation required under the provisions of this code or of a rule of any agency, I may be barred from filing further applications or documents with the Department.

Name (print)

Title

Signature

Date

7 Inspection Applicant's Identification of Responsibilities

Check all that apply below:

- ☐ For the **special inspections** indicated above in section 3, I certify that I am the principal/director of the special inspection agency accepting responsibility for conducting the inspections. I further certify that I have read the applicable sections of the New York City Construction Codes in connection with special inspections as well as 1 RCNY 101-06 Rule, which specifies the qualifications required for each inspection and that this agency meets those qualifications for each and every special inspection for which I/we take responsibility. I agree that both I and the agency will comply with all provisions of the New York City Construction Codes and the Rule. I am aware of the additional sanctions imposed on false filings by §28-211.1.2 of the Administrative Code.

- ☐ For the **progress inspections** indicated above in section 4, except energy code inspections on the TR1EN form, and/or **concrete test items** indicated in section 3, I assume the responsibility and I personally, or where permitted by the New York City Construction Codes, qualified personnel under my direct supervision, will perform the required inspections and tests on such forms and in such matter as the Department requires or requests. I am aware of the additional sanctions imposed on false filings by §28-211.1.2 of the Administrative Code.

Final Inspection:

I will make final inspection of the construction work, including those inspections during its progress necessary to my certification upon final

- ☐ inspection that all work substantially conforms to approved construction documents and applicable laws and rules. I will confirm that the performance of progress inspections and other inspections has been documented before I report the work complete. As prescribed by 1 RCNY 101-10, I will perform the final inspection within 1 year from the expiration of the last valid permit of the work.

Upon completion of the work and within 30 days of my final inspection, I will file a certification attesting to the fact that all work was performed and completed in accordance with the approved construction documents, laws and rules, except as reported otherwise.

- ☐ I understand that my failure to file a certification of completion or to notify the Department of my withdrawal of responsibilities within one year from expiration of the last valid permit may result in the loss of my privileges to file under Directives 2 and 14 of 1975 or issuance of a violation, or both. I am aware of the additional sanctions imposed on false filings by §28-211.1.2 of the Administrative Code.

- ☐ **Change of Applicant:** I am a newly designated individual responsible for the items specified herein and I hereby state that:

- ☐ None of the inspections/tests indicated herein have been performed to date by the previously designated individual.

- ☐ Some of the inspections/tests indicated herein have been performed by the previously designated individual, as indicated in the attached report.

I am aware of the additional sanctions imposed on false filings by §28-211.1.2 of the Administrative Code.

Name (please print)

Signature

Date

P.E. / R.A. Seal (apply seal, then sign and date over seal)

8 Inspection Applicant's Certification of Partial Completion

- ☐ I have completed the items specified herein and certify that the all work performed substantially conforms to approved construction documents and has been performed in accordance with applicable provisions of the New York City Construction Codes and other designated rules and regulations, except as indicated in the attached report.

- ☐ **Withdrawal of Applicant:** I am withdrawing responsibility for the items of special/progress inspections and/or tests indicated herein and herewith submit the results or status of the work performed to date.

I am aware of the additional sanctions imposed on false filings by §28-211.1.2 of the Administrative Code.

Name (please print)

Signature

Date

P.E. / R.A. Seal (apply seal, then sign and date over seal)

9 Inspection Applicant's Certification of Full Completion

All work performed substantially conforms to approved construction documents and has been performed in accordance with applicable provisions of the New York City Construction Codes and other designated rules and regulations.


I am aware of the additional sanctions imposed on false filings by §28-211.1.2 of the Administrative Code.

Name (please print) Robert Dykstra

Signature

Date

P.E. / R.A. Seal (apply seal, then sign and date over seal)



GTA Engineering Services of New York, P.C.

GEOTECHNICAL AND
ENVIRONMENTAL CONSULTANTS

An affiliate of Geo-Technology Associates, Inc.



June 22, 2016

Bassaly Development, LLC
43-12 114th Place
Bayside, NY 11361

Percolation Test P1: performed at Boring B-1

Site: 21-30 & 21-36 Francis Lewis Boulevard

Block: 4879 **Lot:** 45

Percolation Start Elevation from Curb: +/-0'

Percolation Test Depth: 5'

Drill Rig: Tripod


Drilling Method: Continuous Spoon

Driller: Daniel

Special Inspector: LM

Percolation Test Results*

Percolation Time (minutes)	Percolation Level Draw Down (inches)	Percolation Rate (min/inch)
0.0	0	0
10.0	3	3.3
20.0	1.5	7
30.0	1.5	7



211-K Gates Road, Little Ferry, NJ 07643

(201) 641-1850

Fax: (201) 641-1652

♦ Abingdon, MD ♦ Baltimore, MD ♦ Laurel, MD ♦ Frederick, MD ♦ Waldorf, MD ♦ Sterling, VA ♦ Fredericksburg, VA ♦ Malvern, OH
♦ Somerset, NJ ♦ NYC Metro ♦ New Castle, DE ♦ Georgetown, DE ♦ York, PA ♦ Quakertown, PA ♦ Towanda, PA ♦ Charlotte, NC ♦ Raleigh, NC

Visit us on the web at www.gtaeng.com

GTA Engineering Services of New York, P.C.

GEOTECHNICAL AND
ENVIRONMENTAL CONSULTANTS

An affiliate of Geo-Technology Associates, Inc.



June 22, 2016

Bassaly Development, LLC
43-12 114th Place
Bayside, NY 11361

Percolation Test P2: performed at Boring B-4

Site: 21-30 & 21-36 Francis Lewis Boulevard

Block: 4879 **Lot:** 48

Percolation Start Elevation from Curb: +/-0'

Percolation Test Depth: 5'

Drill Rig: Tripod


Drilling Method: Continuous Spoon

Driller: Daniel

Special Inspector: LM

Percolation Test Results*

Percolation Time (minutes)	Percolation Level Draw Down (inches)	Percolation Rate (min/inch)
0.0	0	0
10.0	5	2
20.0	2	5
30.0	1.5	7



211-K Gates Road, Little Ferry, NJ 07643

(201) 641-1850

Fax: (201) 641-1652

♦ Abingdon, MD ♦ Baltimore, MD ♦ Laurel, MD ♦ Frederick, MD ♦ Waldorf, MD ♦ Sterling, VA ♦ Fredericksburg, VA ♦ Malvern, OH
♦ Somerset, NJ ♦ NYC Metro ♦ New Castle, DE ♦ Georgetown, DE ♦ York, PA ♦ Quakertown, PA ♦ Towanda, PA ♦ Charlotte, NC ♦ Raleigh, NC

Visit us on the web at www.gtaeng.com

GTA Engineering Services of New York, P.C.

GEOTECHNICAL AND
ENVIRONMENTAL CONSULTANTS

An affiliate of Geo-Technology Associates, Inc.



June 22, 2016

Bassaly Development, LLC
43-12 114th Place
Bayside, NY 11361

Percolation Test P3: performed at Boring B-5

Site: 21-30 & 21-36 Francis Lewis Boulevard

Block: 4879 **Lot:** 45

Percolation Start Elevation from Curb: +/-0'

Percolation Test Depth: 5'

Drill Rig: Simco 2800


Drilling Method: HSA

Driller: Dorbal

Special Inspector: R. Dykstra, PE

Percolation Test Results*

Percolation Time (minutes)	Percolation Level Draw Down (inches)	Percolation Rate (min/inch)
0.0	0	0
10.0	3	3
20.0	2	5
30.0	1	10



211-K Gates Road, Little Ferry, NJ 07643

(201) 641-1850

Fax: (201) 641-1652

♦ Abingdon, MD ♦ Baltimore, MD ♦ Laurel, MD ♦ Frederick, MD ♦ Waldorf, MD ♦ Sterling, VA ♦ Fredericksburg, VA ♦ Malvern, OH
♦ Somerset, NJ ♦ NYC Metro ♦ New Castle, DE ♦ Georgetown, DE ♦ York, PA ♦ Quakertown, PA ♦ Towanda, PA ♦ Charlotte, NC ♦ Raleigh, NC

Visit us on the web at www.gtaeng.com

GTA Engineering Services of New York, P.C.

GEOTECHNICAL AND
ENVIRONMENTAL CONSULTANTS

An affiliate of Geo-Technology Associates, Inc.



June 22, 2016

Bassaly Development, LLC
43-12 114th Place
Bayside, NY 11361

Percolation Test P4: performed at Boring B-8

Site: 21-30 & 21-36 Francis Lewis Boulevard

Block: 4879 **Lot:** 48

Percolation Start Elevation from Curb: +/-0'

Percolation Test Depth: 5'

Drill Rig: Simco 2800


Drilling Method: HSA

Driller: Dorbal

Special Inspector: R. Dykstra, PE

Percolation Test Results*

Percolation Time (minutes)	Percolation Level Draw Down (inches)	Percolation Rate (min/inch)
0.0	0	0
10.0	3	3
20.0	3	3
30.0	2	5



211-K Gates Road, Little Ferry, NJ 07643

(201) 641-1850

Fax: (201) 641-1652

♦ Abingdon, MD ♦ Baltimore, MD ♦ Laurel, MD ♦ Frederick, MD ♦ Waldorf, MD ♦ Sterling, VA ♦ Fredericksburg, VA ♦ Malvern, OH
♦ Somerset, NJ ♦ NYC Metro ♦ New Castle, DE ♦ Georgetown, DE ♦ York, PA ♦ Quakertown, PA ♦ Towanda, PA ♦ Charlotte, NC ♦ Raleigh, NC

Visit us on the web at www.gtaeng.com